

Second Avenue Subway Update to Transit Committee/CPOC

February 22, 2016



SAS Status

- Contractors started their acceleration work on January 4, 2016
- Negotiation with contractors for the cost of accelerating the work in order to meet December 2016 RSD have been completed
- Facility Power was energized at 96th Street Station
- The crossover north of 72nd Street was installed



SAS Issue/Milestone Status

Issue/Milestone		Date Reported as of Dec. 2015 CPOC	Current Forecast/ Actual Date	Change Since Jan Report	Potential Impact on Revenue Service Date
Permanent Power					
96th Street	Energized	1/4/2016	2/8/2016 (F) 2/3/2016 (A)	Completed	
86th Street	Complete installation and 3 rd Party Testing	2/20/2016	2/20/2016 (A)	Completed	Contractor completed installation and 3rd party testing except for work added based on Lessons Learned for 96th Street Station
	ConEd Complete Inspection/Approval	3/25/2016	3/25/2016	No Change	ConEd has started inspection in order to maintain energization date of 4/29/2016
	Energized	4/29/2016	4/29/2016	No Change	Supports the December 2016 RSD
72nd Street	Complete installation and 3 rd Party Testing	2/15/2016	2/20/2016 (A)	Completed	Contractor completed installation and 3rd party testing except for work added based on Lessons Learned for 96th Street Station
	ConEd Complete Inspection/Approval	3/16/2016	3/16/2016	No Change	ConEd has started inspection in order to maintain energization date of 4/15/2016
	Energized	3/31/2016	4/15/2016	No Change	Supports the December 2016 RSD



SAS Issue/Milestone Status

Issue/Milestone	Date Needed (as of Dec. 2015 CPOC)	Current Forecast/ Actual Date	Change Since Last Report	Potential Impact on Revenue Service Date
72nd St Finish Contract				
Entrance 1 MEP & Cavern Finishes	3/16/2016	4/30/2016	Six weeks delay	No impact to December 2016 RSD
Progress of construction of Entrance 2	6/30/2016	6/30/2016	No Change	Contractor continue installation of three escalators at Entrance 2
Systems Contract				
Trackwork in Zone 8 (Crossover North of 72 nd Street Station)	1/30/2016	1/30/2016 (A)	Completed	
Status of Integrated Acceleration Schedule				
Contractor acceleration schedules accepted	2/28/2016	2/22/2016	Completed	
Additional testing and inspection personnel plan (NYCT)	1/25/2016	1/25/2016 (A)	Completed	NYCT facility is ready as of 1/25/2016 and NYCT has identified dedicated resources to support SAS testing and commissioning work

