



Canarsie Tunnel Rehabilitation Project

25 March 2019

MTA Transit Committee



Construction Progress

- 7 weeks of GOs on weeknights and weekends
- Advanced contract work unchanged by the new plan
- Finalized details of new approach in preparation of construction

Track Work

- 100% of CWR installed
- Repairs on previously reconstructed track advanced



Cable Work

- 100% of signal and communication cables installed (terminations pending)
- 95% of emergency telephone conduit installed (cable pending)
- 22% of tunnel lighting system installed



Wall Duct Demolition

- 20% of wall duct demolished





Drainage Discharge Pipe

- 20% of new discharge pipe installed



First Avenue Avenue A entrance





Avenue B substation

Bedford Avenue

Stairs to expanded mezzanine




Change Process

- Construction mock-ups
- Finalized Design
- Coordinated with NYCT on Alternate Service Plan



FRP Applications





FRP applications

Dust Control and Mitigation

- Developed new plan for control of dust
- Consulted with public health experts
- Tested methods in field conditions
- Monitored conditions





Canarsie Tunnel Rehabilitation Project

25 March 2019

MTA Transit Committee