

June 2014 CPOC IEC Project Review



Fulton Center

June 23, 2014



IEC Review

- Project is still on budget.
- While significant work has been completed on the Fulton Center over the past month in anticipation of opening, critical testing and commissioning of key systems is still not complete.
- The project has not met the standard for issuance of a Code Compliance Certificate, which is required for opening the facility.



Recommendation

As a result of recent changes to the project schedules competing for NYCT resources, the IEC recommends MTACC conduct a coordinated review of the FC, 7W & SAS mega projects, and other NYCT projects in order to ensure resources can support their current schedules.

