

October 2016 CPOC IEC Monthly Update



Second Avenue Subway

October 26, 2016



Station Completion

- Lex Ave/63rd St Upgrade
 - Expected to be ready for operation in November
- 96th Street Station
 - Tracking for completion by the end of December
- 86th Street Station
 - Test completion date for all escalators and elevators has slipped 30 days since our September report
 - The integration of all elevators and escalators into the station fire alarm system is now planned for mid-December
- 72nd Street Station
 - Test completion date for all escalators now November 28 which includes their integration into the station fire alarm system.



Systems Testing

- Tests are not being completed at the rate required to finish testing of all key systems by the end of December.
- As of October 21st, key tests were being completed at a rate of 14 per week over the last 5 weeks.
- The rate of key test completions needs to increase to average over 40 per week to finish by mid-December.



Building Code Verification

- NYCT has completed initial inspections of essentially all of the rooms and spaces in the project.
- The major compliance items necessary for final finish of station rooms have been reduced by 20% since the September CPOC report. However, a large number of code deficiencies remain to be addressed by the end of December.

