

December 2016 CPOC IEC Project Review



Second Avenue Subway
December 12, 2016



Project Completion Review

- **Systems** -- The track, signal and traction power systems have been completed and successfully demonstrated. The critical remaining work includes the completion of the required communications, fire alarm systems and the Station Service Centers (token booths). The rate of systems test completions more than doubled over the last few weeks and is on track to finish all required tests before the end of December.
- **Stations** -- The equipment testing at each station is essentially completed. The public areas of the stations are in final fitting-out and clean-up.



Project Completion Review

- **Building Code Verifications** -- The items necessary for building code verification are being addressed. The Project Team mobilized a major effort and has reduced outstanding code deficiencies since our last report in November. Continuation of this level of effort should clear all deficiencies by the end of December.
- **Safety & Security Verifications** -- The Project Team's focus on the safety & security certification of the project delivered an increased rate of completed test reports consistent with requirements for revenue service.

