West 28th Street Substation Project



Construction Look Ahead for the week of March 24, 2025

Helpful Links

Project Website



Project Details

West 28 St Substation FAQ

VIDEO: Core Infrastructure -Substations

VIDEO:
What is CBTC?

About CBTC upgrades

Other MTA Projects

MTA.info



You are receiving this notice as part of the MTA's continuing effort to keep the community apprised of construction activities in support of the West 28th Street Substation project.

The MTA's contractor for the W28th Street Substation Project, Skanska E-J Electric 28S Joint Venture, completed the following items this week:

Main Zone:

- Continued electrical installation inside substation.
- Continued sidewalk and curb demolition for restoration.
- Completed secant demolition.
- Resumed substation backfilling.
- Tap water main for substation water supply.

East Zone:

- Continued sidewalk and curb demolition for restoration.
- Continued curb and sidewalk concrete placements.
- Continued cable pulls from NYCT manholes to substation.

Work during the week of March 24th will include, but not be limited to:


Main Zone:

- Resume concrete sidewalk and curb placements.
- Continue backfilling substation.
- Continue concrete road base placements.
- Continue electric equipment installation.

East Zone:

- Continue curb and sidewalk restoration.
- Continue cable pulls from NYCT manholes to substation.

Stage 2 - Installing/Rerouting Utility Lines, Secant Piles



Project Status

Contract Awarded: 10/24/2022

Contractor: Skanska E-J Electric 28S Joint Venture

Mobilization: 1/16/2023

Milestone #1 (restoration of 28 Street): 04/18/2025
Milestone #2 (Substantial Completion): 9/16/2025

• Final Completion: 12/15/2025

Work hours for the project are 7am to 6pm Monday to Friday, though we anticipate confining the noisiest of work to 8am-4pm.

The contractor is allowed per DOT permit to work 8am-4pm on weekends, but no noisy work is allowed.

The MTA is building a new underground power substation at West 28 Street. This will provide dependable and redundant power for the existing system serving the subway lines, while also supporting our upgrade to a new train control system which will bring you better, more frequent, and more reliable service.

The community can expect regular communication, throughout the project, including regular construction updates and at key milestones on the <u>project's webpage</u> and a dedicated email address (<u>w28thoutreach@mtacd.org</u>) to field concerns.

Thank you for your patience while we build this vital public works project.



